

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of the Work : Package No.01 (Package consists of 18 works).

Name of the Agency: Benaka Developers & Project Pvt.Ltd.

REPORT FOR
EXECUTIVE ENGINEER,
BYATARAYANAPURA DIVISION
BBMP, BANGALORE.

PROJECT MANAGEMENT CONSULTANTS




TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com



Name of the work **Package No.01 (Package consists of 18 works).** **TEJUS**
CONSULTANTS


Contractor/Agency : Benaka Developers & Project Pvt.Ltd.
Name of the Client : BBMP
Estimated Cost : 10.00 Crore
Status of Bill : 2nd & Part Bill
In the Presence of : (a) Mr. Mahantesh kumar Y N
Assistant Engineer, BBMP, Bangalore.
(b) Mr. Shreedhar B. S
Assistant Executive Engineer, BBMP, Bangalore
(c) Mr.Darshan Kumar K H, Site Engineer
M/s Tejus Consultants

Item No	Description of Item of Work	Comments/observation
3	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWD SR 2016-17)	Work done up to the billed quantity and quality is satisfactory
10	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.25, I.No.5.33 of PW, P&IWD SR 2016-17)	Work done up to the billed quantity and quality is satisfactory
11	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., Complete. 7.5cms thick (P.No.25, I.No.5.31.1 of PW, P&IWD SR 2016-17)	Work done up to the billed quantity and quality is satisfactory
13	KSRRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortar 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as	Work done up to the billed quantity and quality is satisfactory




ಇದರಲ್ಲಿ ಉಳಿದಿರುವ
ಮಾಹಿತಿಗಳನ್ನು ಸಹಜವಾಗಿ
ವಿವರಿಸಿರುವುದರಿಂದ
ಇದರಲ್ಲಿ ಉಳಿದಿರುವ
ಮಾಹಿತಿಗಳನ್ನು ಸಹಜವಾಗಿ
ವಿವರಿಸಿರುವುದರಿಂದ

ಇದರಲ್ಲಿ ಉಳಿದಿರುವ
ಮಾಹಿತಿಗಳನ್ನು ಸಹಜವಾಗಿ
ವಿವರಿಸಿರುವುದರಿಂದ
ಇದರಲ್ಲಿ ಉಳಿದಿರುವ
ಮಾಹಿತಿಗಳನ್ನು ಸಹಜವಾಗಿ
ವಿವರಿಸಿರುವುದರಿಂದ



14	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.	TEJUS Work done up to the billed quantity and quality is satisfactory
15	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not ex	Work done up to the billed quantity and quality is satisfactory
16	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers no	Work done up to the billed quantity and quality is satisfactory
23	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides e	Work done up to the billed quantity and quality is satisfactory
26	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transpo	Work done up to the billed quantity and quality is satisfactory
28	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage ' of mixed Material by tipper to site, laying in unifor	Work done up to the billed quantity and quality is satisfactory
29	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specif	Work done up to the billed quantity and quality is satisfactory
30	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as p	Work done up to the billed quantity and quality is satisfactory



ಪ್ರಾ.ಪ್ರ.ಸಂ.ಪಿ. ಬೆಂಗಳೂರು-24
ಪ್ರಾ.ಪ್ರ.ಸಂ.ಪಿ. ಬೆಂಗಳೂರು-24
ಪ್ರಾ.ಪ್ರ.ಸಂ.ಪಿ. ಬೆಂಗಳೂರು-24





TEJUS

Work done up to the billed quantity and quality is satisfactory

31	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials,	Work done up to the billed quantity and quality is satisfactory
32	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to wo	Work done up to the billed quantity and quality is satisfactory
33	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&I WTD SR 2016-17)	Work done up to the billed quantity and quality is satisfactory




ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ವ್ಯಾಪಕಾಭಿವೃದ್ಧಿ ಉಪ ವಿಭಾಗ


ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವ್ಯಾಪಕಾಭಿವೃದ್ಧಿ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24